


BHRUHAT BANGALORE MAHANAGARA PALIKE**EXTENTION OF TIME PROPOSAL**

1	Name Of Work	Improvements of roads and drains in Amruthahalli A.Manjunath House road in S.C Colony Amruthahalli in Ward No 07, Byatarayanapura
2	Amount of Work Portion	-
3	Estimate cost	29.50 Lakhs
4	Name Of Contractor	Sri A.Manjunath
5	Agreement No.	278/2015-16
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/278/15-16 Date: 03.03.2016
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	30%
12	Work carried out during the first period of extension	30%
13	Work carried out during 2nd extension	-
14	Time now applied for	810 days
15	Date of recommending time limit applied for	04-05-18
16	Whether the original application of contractor is enclosed	Enclosed
17	Balance work remaining to be done	40%

18	Probable time required for completion of remaining work	Work delayed due to laying of Sanitary line in concerned road.
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	Issued.
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSB work delayed at on work spot.
22	Remarks of the EE with the daily rate of penalty proposed	Est has been Approved with penalty Re. 13900/-


Assistant Engineer


Asst. Executive Engineer
Kodigehalli Sub Division


Executive Engineer
Byatarayanapura Division,


Chief Engineer
Yelahanka Zone